FOR MYSORE STATE

(1954) Department.

SERIES.

G.O. No. 512

512.

Dated

[Despatch Abstract.]

PUBLIC WORKS - HIGHWAYS DEPARTMENT - TEMPORARY - SOUTH KANARA DISTRICT - CONSTRUCTION OF BRIDGE AT MILE 0/6 ~~XXX~~ OF VITTAL KARACCA ROAD - SPECIAL SUPERVISON - CONTINUANCE - SANCTIONED.

HIGHWAYS DEPARTMENT.

From
Sri K.K.Nambiar,B.E.,M.I.E.,(Ind),
F.Inst.H.E.,(Eng)M.I.Mun.E.,(Eng),
M.Am.Soc.C.E.,
Chief Engineer (Highways),
Chepauk, Madras-5.

To
The Secretary to Government,
Public Works Department,
Fort St. George,
MADRAS-9.

Letter No.2240 A1/54-1 Dated 27th January, 1954.

Sir,

Sub: Establishment - Temporary - Special staff for constructing a bridge at Mile 0/6 of Vittal Kabacca Road - Continuance upto 31-3-54 - Requested.

7568

Ref: G.O.No.4108 Public Works dated 22-10-53.

---:---

The sanction accorded in the G.O. cited to the employment of a Supervisor for the above work will expire on 31-1-54. The work is in progress, and against the estimated cost of Rs.1,35,000/- (Revised Estimate) an expenditure of Rs.81,156/- only has so far been incurred on the work besides an amount of Rs.3441/- on special establishment. During the course of actual execution of the work it was found necessary to form Road approaches to suit traffic alignments. Earth work for the formation of approach Roads, on either side of the bridge, construction of two minor irrigation culverts in the approaches, providing wearing coat, hand rails and seven units of masonry, are the items of work yet to be done. For completing all these works, it is considered necessary to continue the special Supervisor employed for the work, for a further period of 2 months i.e. upto 31-3-54. As the current duties of the regular Assistant Engineers and Section Officers are heavy, it is not possible for the regular staff to look after this major work. In the circumstances I request that sanction may be accorded to continue the special Supervisor for the work upto 31-3-54. In the interest of the work I am permitting the Superintending Engineer to continue the Supervisor beyond 31-1-54 in anticipation of sanction of Government and request that my action may be approved.

P. G. Nambiar
28.1.54

for CHIEF ENGINEER (HIGHWAYS).

Sub: Estt - Highways Deptt. Tempor
S. Kanara Dt - Continuation of bri
at mile 0/6 of Vittal Kabacca Ro
Special Superman - Continua
Sanctioned.

Read: G.O.Ms.No 2260 P.W. dt 23.5.5
G.O.Ms. No 4108 P.W. dt 22.10.5
from the C.E(H) No. 2240 A1
dt 27.1.54.

G.O.Ms. 512. Dated 13.2.5

The Govt. sanction
the Continuance till upto 31st Ma
1954 or till the need ceases whiche
is earlier, of one special superma
sanctioned in G.O.Ms. No. 2260 P.W.
23.5.52 and Continued in G.O.Ms.N
4108 P.W. dt 22-10-53, for Compl
the work of reconstructing the brid
at mile 0/6 of Vittal - Kabacca roa
in South Kanara District.

2. The action of the C.E(H)
in having permitted the S.E. (H)
Coimbatore to Continue the Superma
beyond 31.1.54, in anticipation of
sanction of the Govt. is ratifi

8b
5.2.54
6.2.54

DEPUTY SECRETARY TO GOVERNMENT
8-FEB 1954
FINANCE (P) DEPARTMENT

11167/aa

To
The C.E(H) Pt 1
M.G. Madras thru Fin
Deptt.

Duplicate Copy to Sri.
A Balakrishnan M.G.Mad
3 S. Wpits.

p-1 c f

Note: please see the letter from the C.E(
In the circumstances reported by him, his proposa
continuance of the staff till 31.3.54 may be agree
draft Order above is submitted for approval.
Fin may see for acceptance.

P.W.M.O. 7568 R/1-4-1
8.2.54.

5.2.54
5.2.54

6.2.54

The draft order overleaf may be accepted

10/2/54

PWD

P.W.(R1)

Fin Deptt. have accepted the draft Rules at p.1 ante. It may be issued.

Fin UO 11167/EQ/54
10/2/54.

2.2.54
2.2.54

12/2/54

ADDITIONAL DEPUTY SECRETARY TO GOVERNMENT
11 FEB 1954
PUBLIC WORKS DEPARTMENT

[Issued as G.O.Ms. 512 P.W. dt 13.2.54]